



NW 54th Avenue Reconstruction

Public Information Meeting – Construction Phase – March 24, 2020

10/28/2019



Building a Better World for All of Us®

Agenda

- Construction Team
- Anticipated Construction Staging
- 2020 Winter Shutdown
- Anticipated Construction Schedule
- Questions / Comments



Construction Team

- Contractor

Alliance Construction Group – Urbandale, IA

Jason DeGraff, Project Manager, (515) 249-9202, jdegraff@acgiowa.com

Ryan McKinney, Field Manager, (515) 556-0778, rmckinney@acgiowa.com

- Short Elliott Hendrickson (SEH), Inc.

Dave Cubit, Sr. Design Leader / Inspector

(515) 314-4665

dcubit@sehinc.com

Mike Lyons, Project Manager

(515) 608-6003

mlyons@sehinc.com

- City of Johnston – Public Works

Matt Greiner

Public Works Director

(515) 278-0822

mgreiner@cityofjohnston.com

Please direct all communications with regard to the project to SEH contacts listed above.



Anticipated Construction Staging

- Utility Relocations – Construction will begin this spring and last throughout the summer. Most all private utility relocation is necessary to avoid the proposed City improvements. This typically happens with minimal or no disruption to the residents
 - MidAmerican Energy – moving underground in certain areas
 - MidAmerican Gas – relocating to avoid City improvements
 - CenturyLink – relocating to avoid City improvements
 - Mediacom – relocating to underground
 - Aureon – relocating in certain areas to avoid City improvements
 - UPN – relocating in certain areas to avoid city improvements


Anticipated Construction Staging

- Stage 1 Detour – main detour for traffic using NW 54th Ave. will use NW 86th St., NW 100th St., and NW 62ⁿ Ave. Detour signage will be in-place along these routes for motorists to follow. Local resident traffic may use local roads as needed.
- Detour will be in-place so the area of NW 54th Ave (blue shaded area in the aerial image) can be closed until the new pavement is constructed.
- The anticipated duration of the Stage 1 construction is April 2020 to November 2020 (pending weather)




Anticipated Construction Staging

- Stage 1 construction will begin with clearing and tree removal. The roadway will then be closed and removed. The roadway embankment (dirt work) will begin once the roadway is removed.
- The storm sewer pipes and intakes will start to be installed. During this time of construction you will also see private utilities being relocated at the same time.




Anticipated Construction Staging

- The next phases of the construction will include building up the remaining sections of the roadway to prepare it for paving. The new roadway will be concrete with curb and gutter.
- The sidewalk and 10' shared use trail will be paved.




Anticipated Construction Staging

- The last phases of Stage 1 will include pavement markings and signage, then the final seeding application.
- Once those items are in-place that will conclude the construction of Stage 1.



2020 Winter Shutdown

- The temporary connection will allow motorists to use the new 4-lane pavement section through the Winter of 2020. The white arrows indicate the direction of travel for motorists.
- There will be a temporary barrier wall separating the traffic at the temporary connection for safety.



Anticipated Construction Schedule

- Stage 1 is scheduled to begin the week for March 30, 2020. At this time NW 54th Ave. will be **CLOSED** as shown in the previous slides.
- The work will continue until approximately November 30, 2020.
- At that time NW 54th Ave. will be reopened to traffic with the use of the temporary connection east of NW 93rd Street.
- Stage 2 will begin in the Spring of 2021. At that time all residents along NW 54th Ave. will be contacted again and another public meeting will occur going over detours, access to property, and all the construction activities for Stage 2.



Questions / Comments

- Thank you for looking through this presentation. Since we were not able to meet in person we are ready to answer any questions you may have. Please do not hesitate to reach out to us at any time. The next slide has all our contact information.



Matt Greiner, Public Works Director

mgreiner@cityofjohnston.com

515.278.0822

Dave Cubit, Senior Design Leader

dcubit@sehinc.com

515.608.6002

Mike Lyons, Project Manager

mlyons@sehinc.com

515.608.6003

Lucas Casey, Client Service Manager

lcasey@sehinc.com

515.608.6004



Building a Better World for All of Us®